EXTENSION OF TIME PROPOSAL

1	Name of work	Imptg and Asphalting to roads in Sahakarnagara in Ward No-08.
2	Amount of Work Portion	1943231/- ~~Rs 20.00 lakhs~~
3	Estimated Cost	20.00 lakhs.
4	Name of contractor	N. Venkatesh
5	Agreement No.	29/20-04-2015
6	No. and date under which work order issued	29/20-04-2015
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	18-06-2015
9	Date of receipt of application in the sub division office	18-06-2015
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	365 days
15	Date of recommending time limit applied for	18-06-2015
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	100%
18	Probable time required for completion of remaining work	365 days.
19	Cost of work charged establishment charged on the work after the expairy of original period	Nil -
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	UGD work on Arakere & proposed road in being under execution by BWSSB. EOT may Kindly be granted.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

26/12

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆಂ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

26/12

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P
Bangalore.

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92

Granted for 525 days.

26/12/15